

# **6.5.3 Major Projects Report**

Responsible GM:Peter BenazicAuthor:Dan Hammond, Jarrad Unsworth, Michael Casey

### **Recommendation(s)**

That Council note Major Projects report for the month of February 2024.

#### Attachments

1. Major projects report - April 2024 [6.5.3.1 - 15 pages]

### **Executive Summary**

As part of the reporting process to Council, this monthly report provides an update of the status of major projects in progress, as at the end of March 2024, when the report was collated.

#### Background

Projects and updates are included in the attached report

## Conclusion

This regular activity report (as attached) is provided for Councillor's information

Please note: the content of this report was correct as at the end March 2024, when it was written.

## **Recreation Reserves and sporting facilities**

## Sporting pavilions

### Koo Wee Rup Bowls Club – clubroom upgrade

| Project description | Proposed demolition of existing clubroom facility and construction of new modular<br>building with facilities for club members and general community including two social<br>rooms, bistro area, three community meeting rooms, kitchen, bar servery, two<br>change room areas, office area, toilet facilities, storage area, first aid room, covered<br>spectator area and car parking, |
|---------------------|--|
| Funding             | This project is jointly funded by Council, Victorian and Australian Government agencies.   |
| Timing              | Revised delivery timing for this project is October 2024   |
| Update              | Detailed design has progressed further following stakeholder agreeance of the concept layout.  |

## Sporting fields

#### Worrell Reserve – skate park

| Project description | Construction of skate park and youth plaza  |
|---------------------|---|
| Funding             | Council and the Victorian Government jointly fund this project  |
| Timing              | Stage one of project is expected to be completed by the end of 2024.  |
| Update              | Concept design has been approved by stakeholders. Detailed design of stage 1 and 2 is now complete. Demolition of old Emerald netball club rooms and courts has been completed by Council, and landowner consent has been granted by DEECA.<br>Tender documents are being prepared for the construction of stage 1 of the project, Preparation works will be occurring on the site during April including fill material deliveries and surface works on the retained netball court. |

## Worrell Reserve – tennis court lighting

| Project description | Replacement of the lighting on courts 1 -5 including poles and upgrade to LED |
|---------------------|---|
| Funding             | Council and the Victorian Government jointly fund this project                |
| Timing              | Project complete  |
| Update              | Lighting commissioned in March 2024.  |

## Roads

## Strategic road sealing program

Council is investing funds to upgrade several strategic roads across the shire to improve transport connections. Approximately 25km of roads across the shire have been identified. including:

- McGregor Road, Soldiers Road and Hobsons Road, Pakenham/Rythdale project underway
- Dore Road, Pakenham project underway
- Mount Lyall Road, Lang Lang East
- Huxtable Road, Pakenham Upper
- Bessie Creek Road, Nar Nar Goon North
- Evans Road, Bunyip
- Thewlis Road, Pakenham
- Armytage Road and LL Road, Officer project complete
- Main Drain Road, Koo Wee Rup project complete
- Boundary Drain Road, Koo Wee Rup project complete

#### **McGregor-Soldiers-Hobson roads**

| Project description | Construction of McGregor-Soldiers-Hobsons roads, Pakenham, includes pavement, kerb and channel and underground drainage works. This project will also use the recycled glass crushed rock product, using 1500 tonne of recycled glass in the pavement. |
|---------------------|--|
| Funding             | This project is fully funded by Council  |
| Timing              | Works complete, except for the desalination pipeline area.   |
| Update              | A works agreement has now been signed by the Victorian Government for works over<br>the water desalination pipeline in Hobsons Road. Consent from the operator of the<br>pipeline is now required prior to works commencing.                           |

#### Dore Road, Nar Nar Goon

| Project description | Construction of Dore Road, Nar Nar Goon, includes pavement, some kerb and<br>channel and underground drainage works. This project is the first for the use of<br>Ground Penetrating Radar to assist designer engineers to assess the location and<br>depth of tree roots and reduce the effect on vegetation and thus reducing vegetation<br>offset costs. |
|---------------------|--|
| Funding             | This project is jointly funded by Council and the Australian Government's Local Roads and Community Infrastructure Program   |
| Timing              | Possession of site has been given to the contractor, with a contract period of 26 weeks.   |
| Update              | Works have started and are progressing well  |

#### Mt Lyall Road, Heath Hill

| Project description | Construction of Mt Lyall Road, Heath Hill, includes pavement, some kerb and channel and underground drainage works.        |
|---------------------|--|
| Funding             | This project is jointly funded by Council and the Australian Government's Local Roads and Community Infrastructure Program |
| Timing              | Construction scheduled to commence in June 2024 <mark>.</mark>   |
| Update              | Contract awarded. Final environmental permits being obtained prior to commencement of works                                |

#### Detailed design of other projects in program

| Project description | Detailed designs of Bessie Creek Road, Huxtable Road, Evans Road, and Thewlis Road   |
|---------------------|--|
| Funding             | This project is fully funded by Council  |
| Timing              | Detailed designs have been completed for Bessie Creek Road, and Huxtable Road.<br>Final environmental impacts have been calculated which may then require further<br>revisions to the design. As part of this process, planning permits will also be sought<br>for tree removal. |
| Update              | Permits and finalised designs expected to be complete prior to June 2024 for Bessie<br>Creek Road and Huxtable Road. Any scheduling of future works will be subject to<br>confirmation of available funds as part Council's annual budget process.                               |

## Princes Highway intersection upgrades

Eight intersections along the Princess Highway between Beaconsfield and Pakenham have been identified for upgrading through the associated planning schemes. Upgrades identified include amendments to two existing signalised intersections as well as signalising six previously unsignalised intersections. All intersections have been highlighted for additional or extended turn lanes, additional through lanes, bus priority lanes, and shared cycle/pedestrian lanes.

Identified intersections include:

- Bayview Road under construction
- Tivendale Road under construction
- Glismann Road complete
- O'Neil Road complete
- Brunt Road
- McMullen Road
- Arena Parade
- Thewlis Road

#### **Bayview Road, Officer**

| Project description | <ul> <li>Bayview Road Princes Highway intersection is currently an unsignalised T-<br/>intersection. This project will:</li> <li>upgrade the intersection to be a fully signalised crossroad, with the southern leg<br/>of Bayview Road being constructed and connecting into the development to the<br/>southwest. Ultimately this southern leg will connect to the Monash Freeway via<br/>the Officer South Road interchange.</li> <li>include dual right turn lanes into both legs of Bayview Road, a westbound bus<br/>priority lane, off road cycle and pedestrian paths, and car parking alterations<br/>along the Princes Highway eastbound lane</li> </ul> |
|---------------------|--|
| Funding             | This project is jointly funded by Developer Contributions and the Australian Government  |
| Timing              | Majority of civil works complete as of the end of January 2024, with some minor works still outstanding. Traffic signals switch on will be reliant on power to the site being provided by Ausnet – this date is still unknown but has been further delayed by the auditing process. An update on the audit status is expected in the coming weeks.   |
| Update              | Major civil works complete. Power to signals required prior to signal activation.<br>Landscaping contract is being prepared.   |

#### Tivendale Road, Officer

| Project description | The Tivendale Road/Station Street Princes Highway intersection is an existing fully signalised intersection. The upgrade works will increase the capacity of the intersection to handle the increased traffic volumes caused by adjacent development. This includes constructing duel right turn lanes into and exiting Tivendale Road, a westbound bus priority lane, off road cycle and pedestrian paths, and car parking alterations along the Princes Highway eastbound lanes and the southern service road. |
|---------------------|--|
| Funding             | This project is jointly funded by Developer Contributions and the Australian Government  |
| Timing              | Highway works are scheduled to be complete by end of April 2024. Service Road and path works to continue into May.   |
| Update              | Civil works continue. Works on Princes Highway have commenced with inbound lane closure in place. Lanes closures and traffic diversions in place for drainage and pavement construction works on Tivendale Road. Lane closures are in place for the highway median works, which are now underway. The intersection is operational with southbound traffic movements into at Station Street reestablished.  |

#### **Brunt Road, Officer**

| Project description | The Brunt Road/Whiteside Road Princes Highway intersection is an existing fully signalised intersection. The upgrade works will increase the capacity of the intersection to handle the increased traffic volumes caused by adjacent development. This includes constructing duel right turn lanes into and exiting both Brunt Road and Whiteside Road, a westbound bus priority lane and off-road cycle and pedestrian paths.   |
|---------------------|--|
| Funding             | Designs for the intersections are funded through developer contributions.<br>Given the high cost associated with constructing the intersections, Council cannot<br>fund the build for these intersections alone.<br>Council is currently advocating for state and federal funding to see these designs<br>come to life and for the intersections to be constructed.<br>Until such time additional funding becomes available, construction of these<br>intersections will not be able to proceed. |
| Timing              | Designs are due to be finalised in 2024.   |
| Update              | Department of Transport and Planning is currently reviewing detailed design. Service<br>authorities have been engaged and relocation plans are being finalised. Power<br>relocations conducted with further service relocations to be considered subject to<br>funding.  |

## Arena Parade, Thewlis Road and McMullen Road

| Project description | These eastern Princes Highway intersections are currently in the detailed design phase and will be delivered subject to funding being available.   |
|---------------------|--|
| Funding             | Designs for the intersections are funded through developer contributions. Given the high cost associated with constructing the intersections, Council cannot fund the build for these intersections alone. Council is currently advocating for state and federal funding to see these designs come to life and for the intersections to be constructed. Until such time additional funding becomes available, construction of these intersections will not be able to proceed. |
| Timing              | Detailed designs are underway.   |
| Update              | Arena Parade and McMullen Road designs have been submitted to Department of Transport and Planning for detailed design approval.   |

## Sealing the Hills program

The advocacy campaign calling on the Australian Government to reconsider the decision to discontinue the project is ongoing.

An Australian Government budget submission has been prepared and was submitted in February 2023 calling for the reinstatement of funding or extended funding however no official response has been received by either Council.

The partition to parliament was tabled at parliament with the responsible minister responding to the community in April indicating that no further funding will be received.

The Victorian Government has also been approached to seek additional funding to continue the program.

Residents and stakeholders have been notified regarding the status of their road, and the community have access to view a full list of outstanding roads and their status on Council's website: www.cardinia.vic.gov.au/sealingthehills

#### Sealing the Hills program road work updates

#### First-Grenville package (stage 1) – Cockatoo

| Project description | Construction of First Avenue, Grenville Road, Spring Street and Hazel Street,<br>Cockatoo, includes pavement, asphalt wearing surface, kerb and channel, and<br>underground drainage works. |
|---------------------|---|
| Funding             | This project is jointly funded by the Australian Government and contributions by residents via a Special Charge Scheme.   |
| Timing              | Works are scheduled to be completed by August 2024.   |
| SCS process         | VCAT Complete.  |
| Update              | Drainage works are now complete for stage 1. Kerb and channel are 90% complete.<br>Driveway reconstruction works ongoing, seal works expected to commence by end of<br>April 2024.          |

#### First-Grenville package (stage 2) - Cockatoo

| Project description | Construction of Second Avenue and ROWY (between First Avenue and Second Avenue), Cockatoo, includes pavement, asphalt wearing surface, kerb and channel, and underground drainage works. |
|---------------------|--|
| Funding             | This project is jointly funded by the Australian Government and contributions by residents via a Special Charge Scheme.  |
| Timing              | Construction has commenced and are scheduled to be completed by late 2024  |
| SCS process         | VCAT Complete.   |
| Update              | A construction contract has been awarded to Sure Constructions. Service location and set out works have commenced.   |

#### First-Grenville package (stage 3) - Cockatoo

| Project description | Construction of Neville Street, Steane Street and Marcelle Street, Cockatoo, includes pavement, asphalt wearing surface, kerb and channel, and underground drainage works. |
|---------------------|--|
| Funding             | This project is jointly funded by the Australian Government and contributions by residents via a Special Charge Scheme.  |
| Timing              | Construction has commenced and are scheduled to be completed by late 2024.   |
| SCS process         | VCAT Complete.   |
| Update              | A construction contract has been awarded to Sure Constructions. Drainage works have commenced.   |

#### **Old Gembrook Road package – Emerald**

| Project description | Construction of Old Gembrook Road, Durban Road and Sherriff Road, Emerald, includes pavement, asphalt wearing surface, kerb and channel, and underground drainage works. |
|---------------------|--|
| Funding             | This project is jointly funded by the Australian Government and contributions by residents via a Special Charge Scheme.  |
| Timing              | Works scheduled to commence in late 2024.  |
| SCS process         | VCAT Complete.   |
| Update              | Works scheduled to commence in late 2024.  |

## Stoney Creek package – Beaconsfield Upper

| Project description | Construction of Morris Road, Burton Road and Young Street, Beaconsfield Upper, includes pavement, asphalt wearing surface, kerb and channel, and underground drainage works. |
|---------------------|--|
| Funding             | This project is jointly funded by the Australian Government and contributions by residents via a Special Charge Scheme.  |
| Timing              | Works scheduled to commence in late 2024.  |
| SCS process         | VCAT Complete.   |
| Update              | Works scheduled to commence in late 2024.  |

## Other Council delivered road projects

### **Resurfacing and rehabilitation program**

| Project description | The significant proactive maintenance and upgrade of Council's road network as per Council's asset management system.   |
|---------------------|---|
| Funding             | Resurfacing and rehabilitation programs are jointly funded by Council and the Australian Government's Roads to Recovery Program.  |
| Timing              | Works are due to be completed by April 2024.  |
| Update              | <ul> <li>Rehabilitation projects for 2023-24 include:</li> <li>Nine Mile Road, Tynong</li> <li>Seven Mile Road, Nar Nar Goon/Koo Wee Rup North</li> <li>Bald Hill Road, Pakenham</li> <li>The contract for the rehabilitation program has been awarded and works commenced in November 2023. All the rehabilitation works have now been completed.</li> <li>Under the resurfacing program, more than 130 road segments will be resealed, or asphalt overlaid covering more than 35kms of Council sealed road network. Preparation works have been completed. 100% of reseal works complete, and asphalt overlaying works have been commenced in early March and expecting complete by end of April 2024.</li> </ul> |

#### Officer: Pioneer Way and Brunt Road intersection upgrade

| Project description | Construction of Brunt Road to link Princes Highway intersection and LXRP rail bridge, with construction of Pioneer Way to give access to new school with a roundabout at Pioneer-Brunt-Edinburgh intersection. |
|---------------------|--|
| Funding             | This project is jointly funded by Council and DCP funds.   |
| Timing              | Civil works completed in January 2024  |
| Update              | All lights are now energised.  |

#### Pakenham: McGregor Road duplication including Henty Street intersection.

| Project description | Upgrade of intersection to a signalised intersection.  |
|---------------------|--|
| Funding             | Council and DCP funding are in place to complete the design.<br>Additional external funding is required for the project to proceed to construction.          |
| Timing              | Works will be linked to the rail removal by LXRP   |
| Update              | Comments received from Department of Transport and Planning. Functional layout plans approved by Council and the design has progressed into detailed design. |

## **Drains and bridges**

## Bridge renewal program

| Project description | <ul> <li>Replacement of identified bridges and major culverts:</li> <li>Temby Road, Iona</li> <li>Simpson Road, Vervale</li> <li>Alexander Road pedestrian bridge, Cockatoo</li> <li>Beaconsfield wetlands boardwalk.</li> <li>Lakeview Terrace Boardwalk Renewal.</li> <li>Lakeside Pakenham Sea Wall assessment and repairs.</li> <li>Cardinia Level 3 timber bridge assessments for Little Road Bridge at Iona and South Bank Road bridge, Bunyip.</li> <li>Burkes Road and Sanctuary Way Bridge Renewal</li> </ul> |
|---------------------|--|
| Funding             | The program is funded by Council.  |
| Timing              | Public tender (design and construct for Simpson and Temby) closed with no submissions received due to market conditions.   |
| Update              | Structural designs are complete for Temby Road and Simpson Road bridge. Concept approval has been received from Melbourne Water for both bridges. Documents being prepared to take the works to tender.  |
|                     | Construction is not anticipated until mid to late 2024, however is dependent on the tender process and Melbourne Water detailed design approval.   |
|                     | Alexander Road pedestrian bridge is complete including additional works for concrete and supplementary fencing at both abutments to improve pedestrian safety adjacent to the stream embankment.   |
|                     | The Beaconsfield boardwalk is in detailed design for the preparation of shop<br>drawings before fabrication commences. Melbourne Water confirmation of draft<br>design has now been received. Shop drawings are being prepared to allow<br>fabrication to proceed in early April.  |

### Drainage program

| Project description | The maintenance and upgrading of Council's drainage network.  |
|---------------------|---|
| Funding             | The program is funded by Council.   |
| Timing              | All works are scheduled to be complete by June 2024.  |
| Update              | <ul> <li>The 2023-24 drainage program will include the following projects:</li> <li>New drainage pipe and pits installation in No 17 O'Sullivan Street, Pakenham as a part of Peet Street special charge scheme project – complete</li> <li>Tynong-Bayles Road (Murray Road. intersection) – Culvert replacement – complete</li> <li>Replacement of existing fibre reinforced pipes in Joffre Parade and Birdwood Avenue, Cockatoo</li> <li>Beswick Street, Garfield – 200m open outfall drain to be piped</li> <li>Investigate and detailed design of replacing existing open drain with kerb and channel in Macclesfield Road, Emerald</li> <li>Investigate and detailed design of regulation of roadside drain in Tynong Road (south of quarry road up to approx. Railway Avenue, approx. 500m)</li> </ul> |

## Footpaths

## 2023-24 Footpath program

| Project description | <ul> <li>The 2023-24 program will see new footpaths and related works constructed at the following locations:</li> <li>Henry Road, north side opposite IYU - complete</li> <li>Heritage Boulevard - east side between school crossing and Henry Road, Pakenham - completed during the January school holidays.</li> <li>Princes Highway, north side, (behind 76 Ebony Drive), Pakenham - complete.</li> <li>Army Road, corner Baltessa Drive to Murphy Road, Pakenham - complete</li> <li>Bailey Road, Corner Garden Road to Third Avenue, Cockatoo - contractor has been appointed. Scheduled for completion in April</li> <li>Belgrave Gembrook Road opposite Avonsleigh General Store, Avonsleigh - Contractor has been appointed. Scheduled for completion in May.</li> <li>Fairway Road corner Macclesfield Road - Avonsleigh - quotes have been received.</li> <li>Wellington Road outside of Clematis Hall - Clematis</li> <li>Brunt Road outside #28 to Blue Gum village- Beaconsfield - completed as part of Pioneer Way roundabout.</li> <li>Main St opposite Post Office to Ritchie St- Garfield Works - under construction. Scheduled for completion in April</li> <li>McDonalds Track corner Cullen Drive- Lang Lang - complete</li> </ul> |
|---------------------|---|
| Funding             | This program is fully funded by Council   |
| Timing              | Works to be delivered by 30 June 2024.  |
| Update              | Works are progressing with some paths complete (as detailed above).   |
|                     | Quotes were assessed under Council's concrete panel contract.   |

## Other Council capital works projects

## Building projects

## Cannibal Creek Reserve - Community Centre, Garfield North

| Project description | Development of a new Community Centre in Garfield North This modular building will include a social room to accommodate approx. 100 people, a meeting room, storage area, kitchen, accessible toilet, and unisex toilets.  |
|---------------------|--|
| Funding             | The project is funded by the Victorian Government's Growing Suburbs Fund   |
| Timing              | Project is expected to be completed by September 2024  |
| Update              | Council awarded the design and construction contract at the August Council meeting. The concept design has been signed off by the Committee of Management and all necessary documentation has been submitted for planning permit approval, with advertising schedule for end of April. |

#### **Cardinia Youth Hub**

| Project description | Relocation and expansion of the My Place Youth Facility to a parcel of Council owned<br>land at James Street, Pakenham. The new facility will accommodate approximately<br>1000m2 of building structure, together with landscaping and associated car parking,<br>which will be designed to engage and support young people 12–25 years of age. |
|---------------------|---|
| Funding             | This project is jointly funded by Council, the Victorian Government's Growing Suburbs Fund, and the Australian Government.  |
|                     | The car park is funded by the Australian Government's Local Roads and Community Infrastructure fund.  |
| Timing              | The project has been scheduled for completion by late-2025  |
| Update:             | The contractor for this project has gone into liquidation. The project team has secured the site and is undertaking a review through specialist reports to establish the next steps.  |

## Early learning centre projects

### Toun-nun (Brunt Road) Integrated Child and Family Centre

| Project description | This new centre will include three kindergarten program rooms, community room<br>that can be licensed as a fourth kindergarten room in times of peak demand, three<br>consult rooms to cater for Maternal and Child Health, and other allied health<br>professionals, staff room with kitchen space and planning room, amenities,<br>equipment, furniture, outdoor play space, shared common area/ waiting lounge and<br>carparking. |
|---------------------|--|
| Funding             | The project is jointly funded by Developer Contributions and the Victorian State Government (DET- Building Blocks grant and DJPR- Growing Suburbs Fund)  |
| Timing              | Construction is complete   |
| Update              | The project reached practical completion on 20 March 2024 and the centre is set to open in term 2.   |

#### **Thewlis Road Integrated Child and Family Centre**

| Project description | This new centre will include three kindergarten program rooms, a community room<br>that can be licensed as a fourth kindergarten room in times of peak demand, three<br>consult rooms to cater for Maternal and Child Health, and other allied health<br>professionals, staff room with kitchen space and planning room, amenities,<br>equipment, furniture, outdoor play space, shared common area/ waiting lounge and<br>carparking. |
|---------------------|--|
| Funding             | The project has funding through developer contributions. Council has successfully obtained the remaining required funds from the Victorian Government's Building Blocks Capacity Grant.  |
| Timing              | The project is scheduled for construction completion in December 2024, and operational from January 2025.  |
| Update              | Construction has commenced on site and is progressing as per the program.  |

## Open space projects

## Officer District Park Stage 1

| Project description | <ul> <li>Officer District Park will be a 10-hectare adventure and nature park located on<br/>Lansell Avenue in Officer. The park will be delivered in stages, with exciting features<br/>planned to be delivered as part of the current stage 1 works, including: <ul> <li>an incredible multi-level playground with a variety of play zones and experiences<br/>including two 20m-long embankment slides.</li> <li>dog off leash area</li> <li>Cardinia Shire's first purpose-built Parkour Zone</li> <li>fitness equipment including running stairs, exercise stations and a 1km loop<br/>track.</li> <li>hillside lookout platform</li> <li>wetland area with extensive landscaping</li> <li>public toilets</li> <li>picnic facilities</li> </ul> </li> <li>Stage 2 of construction will also include a regional-level skate park, mountain<br/>boarding tracks and a cafe.</li> </ul> |
|---------------------|---|
| Funding             | The detailed design is funded by Council. The construction of the project is jointly funded by Council, the Victorian Government's Growing Suburbs Fund and the Australian Government's Local Road and Community Infrastructure program.  |
| Timing              | The project commenced construction in October 2023 with completion expected in late 2024.   |
| Update              | Extensive civil works are currently underway to create usable, level open space<br>areas on the very steep site. Tough soil conditions are slowing progress. The<br>footpath/running trail network has been marked out onsite and playground<br>equipment installation is to commence in early April. The design of the public<br>restrooms is taking shape with a unique two-level facility required to service the split-<br>level design of the playspace. The project is currently on track for completion in late<br>2024.   |

## Alma Treloar amphitheatre

| Project description | Upgrade of the existing amphitheatre to improve accessibility, including using recycled materials to reduce maintenance costs.   |
|---------------------|--|
| Funding             | The project is jointly funded by Council, the Victorian Government's Growing Suburbs<br>Fund and the Australian Government's Local Roads and Community Infrastructure<br>program   |
| Timing              | This project is scheduled to be completed by 30 June 2024.   |
| Update              | The shelters, BBQs and seating have been installed.  |
|                     | The amphitheatre is scheduled for completion by 30 June 2024. Delays were<br>encountered with significant design revisions required to improve all abilities<br>accessibility. A shade sail will also be installed over the stage following completion of<br>the amphitheatre. |

## **Developer delivered infrastructure**

# Cardinia Road Employment Precinct – Cardinia Road PSP upgrades (Freeway intersection to future Thompsons Road)

|                     | -   |
|---------------------|---|
| Project description | <ul> <li>Cardinia Road Employment Precinct PSP (CREP) was gazetted in 2010 and includes significant upgrades along Cardinia Road.</li> <li>Some upgrades have been completed in recent years allowing access into Kaduna Park residential estate and upgrades to the freeway roundabout.</li> <li>Multiple permits have been issued in the last year requiring further PSP upgrades along Cardinia Road between the freeway and the future Thompsons Road intersection. The works include:</li> <li>Further upgrade of the intersection at the Freeway (known as IN01), duplication of the southern exit and footpath connections.</li> <li>Duplication of Cardinia Road between Centenary Boulevard and the freeway bridge and then into Officer.</li> <li>Creation of a roundabout at Cardinia Road and Centenary Boulevard (IN02) which also includes creation of the fourth leg of the intersection to the east to facilitate development further east.</li> <li>Creation of a roundabout at Cardinia Road and the entrance to Kaduna Business Park (IN07)</li> <li>Creation of Cardinia Road between IN07 and IN02</li> <li>These upgrades will improve connectivity and safety along Cardinia Road both for residents and those travelling through. There will be disruptions throughout the construction period, but Council officers are working to ensure these are minimised where possible.</li> </ul> |
|                     | Future upgrades with additional intersections will be required in the future as development continues but this package of works will be the bulk to happen in this section of Cardinia Road.  |
| Funding             | These projects are jointly funded by PSP Contributions though the Cardinia Road Employment Precinct PSP and the developers of the surrounding estates.  |
| Timing              | Construction has begun on the road upgrade works south of the Kaduna homestead, with further works to commence in coming months. Anticipated completion of the bulk of intersection works is end of 2024 with further duplication works happening in 2025 as development continues.   |
| Update              | The two developments south of the homestead on the eastern side of Cardinia Road (Kaduna Business Park and Southpoint Business Park) have approvals from Council and DTP to begin works. Works have started with road widening and upgrades, moving to works to construct INO7 (roundabout) and INO8 (signalised T-intersection at future Thompsons Road).  |

# Pakenham East – Ridgelea site – new Princes Highway intersection (between Deep Creek and Dore Road)

| Project description | This major signalised intersection will provide access into the Parklea "Ridgelea' site<br>on the south of the highway, and in the future into the developable land on the<br>north.  |
|---------------------|---|
|                     | This is a four-leg intersection, providing connector boulevards on the south and provision for connector road to the north with dual carriageway on Princes Highway with provision for a third lane. It sits between Deep Creek to the west and Dore Road to the east.  |
|                     | The construction of this intersection will also change access to Dore Road for the short term until the full PSP construction on the north side takes place. As part of these works, Dore Road will connect into Princes Highway further east than it currently does on a straighter alignment, and will be left in, left out only. The future PSP design anticipates that Dore Road will connect into this intersection by a local road to be built parallel to Princes Hwy to the north, with no direct connection from Dore Rd to the Highway. The timing for this is unknown as the current landowners in this area are not planning on developing for some time. |
|                     | This is the partial construction of this intersection in line with the PSP and ICP requirements – only three legs will be built for access to the south only. It has been approved by DTP to their requirements and they are lead supervision on this project.  |
| Funding             | The project is jointly funded by Infrastructure Contributions though the Pakenham East ICP and the developer of the Ridgelea Estate (Parklea)   |
| Timing              | The developer anticipates starting construction in second half of 2023 with completion in 2024, but this is dependent on DTP approvals.   |
| Update              | Construction has started on the intersection.   |

## Officer – Brunt Road/Whiteside Road and Princes Highway intersection

| Project description | Melbourne Water Drainage Service Scheme (DSS) stormwater works connecting 215<br>Princes Highway (Neighbourhood Activity Centre, takeaway and service station) to<br>the existing drainage infrastructure within Princes Highway. |
|---------------------|---|
| Funding             | These works are funded by the Melbourne Water DSS and the developer.  |
| Timing              | The stormwater pipes and culverts are under construction. Scheduled to be completed by the end of April.  |
| Update              | Works recommenced the week of 4 March and are scheduled for completion by end April 2024.   |

# Thewlis Road, Pakenham – Duplication and upgrade of Thewlis Road from Kenneth Road to Princes Highway.

| Project description | Duplication and upgrade of Thewlis Road  |
|---------------------|--|
| Funding             | Funded through the Cardinia DCP as per the Cardinia Road PSP and by the developer.   |
| Timing              | Design for Thewlis Road and connection to Kenneth Road have been approved and construction has started.                                      |
| Update              | Works have commenced. Connection from Kenneth to Thewlis Road cannot be opened until the Thewlis Road/Highway intersection is also complete. |

# Stephens Road, Officer – Duplication and upgrade of Stephens Road from Rix Road to Hansel Avenue

| Project description | Duplication and upgrade of Stephens Road, Officer                           |
|---------------------|---|
| Funding             | Funded through the Officer DCP as per the Officer PSP and by the developer. |
| Timing              | Design for Stephens Road will be approved in April.                         |
| Update              | Works will commence once the designs are approved.                          |